

Wickham Market Parish Council

Councillor John Horsnell

Monday 10th January 2022

Report for Meeting Monday 17th January 2022

Village Sign

G C Robertson Structural Engineers received our purchase order in December 2021 to provide detailed scaled drawing of Village Sign Ironwork, due to Christmas Holidays this specialised works will not commence until mid-January 2022

Once CAD drawing of ironwork has been approved by the E & L Committee/PC Riverside Engineering will progress and complete all fabrication works at earliest possible date

Upon completion of fabrication works by Riverside Engineering Sign Ironwork will be inspected and approved by members of the E & L Committee then a date for installation of Village Sign can be scheduled with Riverside Engineering, Crane Operator and SCC Highways Department

Village Hall Liaising Officer

Village Hall management are seeking more volunteers to assist in various support roles helping with fund raising, event's organisers and the running of Hall

MSG (Modernisation Steering Group)

Chairman Pete Holden is sadly leaving the group in January due to personal reasons

Village Hall structural survey work was completed by G C Robertson Structural Engineers during November and December 2021 report of their findings and detailed building Layout drawing are expected to be issued this week

Village Hall Wi-Fi installation Grant application with cost were issued to the Small Community Grants Board in December 2021 and we await their decision on our application

MSG Group are actively seeking new members to assist with project management for the planning and development to carry out future modernisation of the Village Hall

Professional Development

No training events scheduled at date of this report

Cllr John Horsnell